

Implementation Status & Results
Guyana
GY Flood Risk Management (P147250)

Public Disclosure Copy

Operation Name: GY Flood Risk Management (P147250)	Project Stage: Implementation	Seq.No: 1	Status: ARCHIVED	Archive Date: 27-Sep-2014
Country: Guyana	Approval FY: 2014			
Product Line: IBRD/IDA	Region: LATIN AMERICA AND CARIBBEAN	Lending Instrument: Investment Project Financing		
Implementing Agency(ies): Agriculture Sector Development Unit (ASDU), Ministry of Agriculture				

Key Dates

Board Approval Date	04-Jun-2014	Original Closing Date	31-Jan-2019	Planned Mid Term Review Date	06-Feb-2017	Last Archived ISR Date
Effectiveness Date		Revised Closing Date	31-Jan-2019	Actual Mid Term Review Date		

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The objective of the project is to reduce the risk of flooding in the low-lying areas of the East Demerara.

Has the Project Development Objective been changed since Board Approval of the Project?

Yes No

Component(s)

Component Name	Component Cost
Priority Works for Flood Risk Reduction	10.30
Institutional Strengthening for Flood Risk Reduction	0.40
Project Management and Implementation Support	1.20

Overall Ratings

	Previous Rating	Current Rating
Progress towards achievement of PDO		Satisfactory
Overall Implementation Progress (IP)		Satisfactory
Overall Risk Rating		Moderate

Implementation Status Overview

The project was approved by the Board on June 4, 2014. The signing and effectiveness of the Financing Agreement will take place in the upcoming months.

Locations

Public Disclosure Copy

Country	First Administrative Division	Location	Planned	Actual
Guyana	Demerara-Mahaica	Demerara-Mahaica Region	✓	

Results

Project Development Objective Indicators

Indicator Name	Core	Unit of Measure		Baseline	Current	End Target
Area with improved protection against breach of EDWC dams	<input type="checkbox"/>	Hectare(Ha)	Value	0.00	0.00	15700.00
			Date	31-Aug-2014	11-Sep-2014	31-Jan-2019
			Comments			
Area provided with irrigation and drainage services (ha)	<input checked="" type="checkbox"/>	Hectare(Ha)	Value	0.00	0.00	7864.00
			Date	31-Aug-2014	11-Sep-2014	31-Jan-2019
			Comments			
Area provided with irrigation and drainage services - New (ha)	<input checked="" type="checkbox"/>	Hectare(Ha) Sub Type Breakdown	Value	0.00	0.00	0.00
			Date		11-Sep-2014	31-Jan-2019
			Comments			
Area provided with irrigation and drainage services - Improved (ha)	<input checked="" type="checkbox"/>	Hectare(Ha) Sub Type Breakdown	Value	0.00	0.00	7864.00
			Date	31-Aug-2014	11-Sep-2014	31-Jan-2019
			Comments			

Intermediate Results Indicators

Indicator Name	Core	Unit of Measure		Baseline	Current	End Target
Direct project beneficiaries	<input checked="" type="checkbox"/>	Number	Value	0.00	0.00	113066.00
			Date	31-Aug-2014	11-Sep-2014	31-Jan-2019
			Comments			
Female beneficiaries	<input checked="" type="checkbox"/>	Percentage Sub Type Supplemental	Value	0.00	0.00	51.00
Water users provided with new/improved irrigation and drainage services (number)	<input checked="" type="checkbox"/>	Number	Value	0.00	0.00	47638.00
			Date	31-Aug-2014	11-Sep-2014	31-Jan-2019
			Comments			
Water users provided with irrigation and drainage services - female (number)	<input checked="" type="checkbox"/>	Number Sub Type Breakdown	Value	0.00	0.00	24010.00
			Date	31-Aug-2014	11-Sep-2014	31-Jan-2019
			Comments			

Public Disclosure Copy

Public Disclosure Copy

Adoption of operational procedures and surveillance systems for the EDWC dams	<input type="checkbox"/>	Yes/No	Value	No	No	Yes
			Date	31-Aug-2014	11-Sep-2014	31-Jan-2019
			Comments			
Length of dam upgraded	<input type="checkbox"/>	Kilometers	Value	0.00	0.00	4.00
			Date	31-Aug-2014	11-Sep-2014	31-Jan-2019
			Comments			
Increased drainage capacity (capacity of drainage pumps or canals)	<input type="checkbox"/>	Cubic Meter(m3)	Value	0.00	0.00	5.00
			Date	31-Aug-2014	11-Sep-2014	31-Jan-2019
			Comments			
Expanded meteorological, hydrological monitoring network installed and active	<input type="checkbox"/>	Yes/No	Value	No	No	Yes
			Date	31-Aug-2014	11-Sep-2014	31-Jan-2019
			Comments			
Adoption of dam safety measures including procedures for emergency preparedness in case of dam breach	<input type="checkbox"/>	Yes/No	Value	No	No	Yes
			Date	31-Aug-2014	11-Sep-2014	31-Jan-2019
			Comments			

Data on Financial Performance (as of 09-Jun-2014)

Financial Agreement(s) Key Dates

Project	Ln/Cr/Tf	Status	Approval Date	Signing Date	Effectiveness Date	Original Closing Date	Revised Closing Date
P147250	IDA-54740	Not Effective	04-Jun-2014			31-Jan-2019	31-Jan-2019

Disbursements (in Millions)

Project	Ln/Cr/Tf	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
P147250	IDA-54740	Not Effective	XDR	7.70	7.70	0.00	0.00	7.70	0.00

Disbursement Graph

Key Decisions Regarding Implementation

Signing and effectiveness of the Financing Agreement is pending and will take place in the upcoming months.

Restructuring History

There has been no restructuring to date.

Related Projects

There are no related projects.